EXHIBIT 1134 QHD.004.012.3772

## **Capital Works Working Group Meeting Minutes**



Project	Mental Health Capital Works Program (MHCWP)	Project No	Various
Meeting	Stage 1 Capital Works Working Group (CWWG)		
Held at	Queensland Mental Health, 15 Butterfield Street HERSTON	Date	21 November 2011
Secretariat	Karissa Maxwell	Time	2.00pm – 3.00pm
Chair	Leanne Geppert		

NAME ROLE COMPANY TELEPHONE MOBILE EMAIL Leanne Geppert (LG) A/Director, MHPIU Queensland Health MHAODD Anthony Milverton (AM) Director, MHWU Queensland Health MHAODD Karyn Weller (KW) Team Leader, Northern Cluster Leader Queensland Health Principal Project Officer MHP Kerryn Parrott (KP) Health Planning and Infrastructure Senior Project Officer, MHPIT Karissa Maxwell (KM) Queensland Health MHPIU Queensland Health Mark Wheelehen (MWh) Team Leader, Central Cluster Alan Mayer (AMayer) Director MHP, CDPS OH HPTD Michelle Walter (MW) Manager, MHP Health Planning and Infrastructure Terry Carter (TC) Project Manager Project Services Team Leader, Southern Cluster Queensland Health Vaoita Turituri (VT) Jason Flenley (JF) Program Director, CDPS Health Planning and Infrastructure Bill Kingswell (BK) Director, MHPIU Queensland Health MHAODD Helen Doyle (HD) Principal Project Officer,-\_MHPIT Queensland Health MHPIU Elizabeth Truong (ET) Manager, MHPIT Queensland Health MHPIU

NO.	ITEM	ACTION
1	PREVIOUS MINUTES	
	Approved	
2	BUSINESS ARISING	
	• Nil	
3	SOUTHERN PROJECTS	
3.1	Metro South	
	Bayside - New 20 Bed CCU	
	<ul> <li>Tender awarded 7 November 2011. Pre-start meeting has been held with demolition scheduled to commence 22 November 2011.</li> </ul>	
L	Metro South has advised a letter box drop will be done to 80 houses in the surrounding area.	
	Logan – New 25 Acute Care Beds	
	<ul> <li>Progressing with construction, due for completion June 2012.</li> </ul>	
	Logan – New 16 Bed CCU	
	Revised contract documentation stage has commenced and is due to be finalised in January 2012.	
	Redlands-New 15 Bed Adolescent ETU, Day Program & School	
	<ul> <li>Awaiting reports to provide to town planning to process the CID.</li> </ul>	
	<ul> <li>HPID are aiming for completion by September 2013.</li> </ul>	
	<ul> <li>TC advised there is a risk associated with obtaining site designation for this project. Both the PDP approval and the Schematic Design are due for completion, and the revised SD and design development stage commences two months prior to the site designation being completed. This is done at QH risk. The major risks associated with commencing the design development stage 2 months prior to the site designation being completed include aborted fees. A Mayer acknowledged this risk and advised a decision will be made closer to the date</li> </ul>	

Comment [G]: Need to put name against this – who approved

EXHIBIT 1134 QHD.004.012.3773

to progress with current time schedule.  3.2 Darling Downs –West Moreton  Toowoomba - 8 Bed Adolescent Unit & Day Program  Project went practical Friday 14 October, 2011. Minor work still required to be completed Planning to take admissions from 2 April 2011.  West Moreton - New 18 Bed CCU at Gailes  Ipswich City Council (ICC) have advised a road needs to be put on the site and to have higher density therefore all units are to be kept on the western side of the block.  DoC feedback advised the northern facing balconies were least preferred.  TC tabled 2 options for the site with the main difference between the 2 options being the balcony on the northern or southern side.  The balcony on the northern side is the preferred option of the CWWG and will be tabled the meeting this week between.	
Toowoomba - 8 Bed Adolescent Unit & Day Program  Project went practical Friday 14 October, 2011. Minor work still required to be completed. Planning to take admissions from 2 April 2011.  West Moreton - New 18 Bed CCU at Gailes  Ipswich City Council (ICC) have advised a road needs to be put on the site and to have higher density therefore all units are to be kept on the western side of the block.  DoC feedback advised the northern facing balconies were least preferred.  TC tabled 2 options for the site with the main difference between the 2 options being the balcony on the northern or southern side.  The balcony on the northern side is the preferred option of the CWWG and will be tabled the meeting this week between	
<ul> <li>Project went practical Friday 14 October, 2011. Minor work still required to be completed</li> <li>Planning to take admissions from 2 April 2011.</li> <li>West Moreton - New 18 Bed CCU at Gailes</li> <li>Ipswich City Council (ICC) have advised a road needs to be put on the site and to have higher density therefore all units are to be kept on the western side of the block.</li> <li>DoC feedback advised the northern facing balconies were least preferred.</li> <li>TC tabled 2 options for the site with the main difference between the 2 options being the balcony on the northern or southern side.</li> <li>The balcony on the northern side is the preferred option of the CWWG and will be tabled the meeting this week between</li> </ul>	
<ul> <li>Project went practical Friday 14 October, 2011. Minor work still required to be completed</li> <li>Planning to take admissions from 2 April 2011.</li> <li>West Moreton - New 18 Bed CCU at Gailes</li> <li>Ipswich City Council (ICC) have advised a road needs to be put on the site and to have higher density therefore all units are to be kept on the western side of the block.</li> <li>DoC feedback advised the northern facing balconies were least preferred.</li> <li>TC tabled 2 options for the site with the main difference between the 2 options being the balcony on the northern or southern side.</li> <li>The balcony on the northern side is the preferred option of the CWWG and will be tabled the meeting this week between</li> </ul>	
West Moreton - New 18 Bed CCU at Gailes  Ipswich City Council (ICC) have advised a road needs to be put on the site and to have higher density therefore all units are to be kept on the western side of the block.  DoC feedback advised the northern facing balconies were least preferred.  TC tabled 2 options for the site with the main difference between the 2 options being the balcony on the northern or southern side.  The balcony on the northern side is the preferred option of the CWWG and will be tabled the meeting this week between	
<ul> <li>Ipswich City Council (ICC) have advised a road needs to be put on the site and to have higher density therefore all units are to be kept on the western side of the block.</li> <li>DoC feedback advised the northern facing balconies were least preferred.</li> <li>TC tabled 2 options for the site with the main difference between the 2 options being the balcony on the northern or southern side.</li> <li>The balcony on the northern side is the preferred option of the CWWG and will be tabled the meeting this week between</li> </ul>	
<ul> <li>higher density therefore all units are to be kept on the western side of the block.</li> <li>DoC feedback advised the northern facing balconies were least preferred.</li> <li>TC tabled 2 options for the site with the main difference between the 2 options being the balcony on the northern or southern side.</li> <li>The balcony on the northern side is the preferred option of the CWWG and will be tabled the meeting this week between</li> </ul>	
<ul> <li>TC tabled 2 options for the site with the main difference between the 2 options being the balcony on the northern or southern side.</li> <li>The balcony on the northern side is the preferred option of the CWWG and will be tabled the meeting this week between</li> </ul>	
<ul> <li>balcony on the northern or southern side.</li> <li>The balcony on the northern side is the preferred option of the CWWG and will be tabled the meeting this week between</li> </ul>	_
the meeting this week between	
<ul> <li>CDPS are meeting with ICC this week to discuss the additional road and will table the ag</li> </ul>	
site option.	reed
	<u>i</u>
West Moreton - New 9 Bed HS Incorp 5 Bed HDU	
<ul> <li>The contractor is currently finishing the defects and additional work they have been commissioned to carry out.</li> </ul>	
Planning to have patients move in from 28 November 2011.	i
West Moreton - Upgrade CCU to 20 Beds Forensic ETU	LG discuss with BK
All the current consumers in the CCU at THCMH have not yet been able to be relocated	any way of
therefore construction has been held up.	relocating the current consumers
<ul> <li>Construction scheduled to commence 5 December 2011.</li> <li>LG discuss with BK any way of relocating the current consumers ASAP</li> </ul>	ASAP
4 CENTRAL PROJECTS	
4.1 Metro North	
Redcliffe/Caboolture -20 Bed Acute Care	
Construction progressing. Forecast completion February 2012.	
Redcliffe/Caboolture-New 23 Bed MSU on Caboolture Hospital Campus	
Construction progressing. Forecast completion February 2012.	
4.2 Central Queensland	
Rockhampton – 4 Psycho-Geriatric Acute Beds in new development	
Construction on track as part of the hospital redevelopment.	
Model of care discussions are continuing.	
5 NORTHERN PROJECTS	
5.1 Mackay	
Mackay – New 30 Bed Acute Care Unit	
<ul> <li>Part of the Mackay Hospital redevelopment. Anticipate operational date is late March or April 2012.</li> </ul>	early
5.2 Townsville Health Service District	
Townsville Redevelop 30 Secure Bed Unit TTH	
<ul> <li>Consultants are working on security cameras and communications.</li> </ul>	
<ul> <li>The surveyors have advised how much of the existing plant room can be used, complying BCA. There are 2 options for the plant room:</li> </ul>	with
Relocate the new plant room to below where the current plant room is. This would	i
compromise the clinical space.  2. Remove the current roof and build on top of the current plant room – this option is	
being explored further.	

Comment [G]: Between who?

Comment [G]: Is this all related?

Comment [G]: Can't remember, but was this the one that Bill had the different date for? And that the corro was sent about?

EXHIBIT 1134 QHD.004.012.3774

NO.	ITEM	ACTION
	<ul> <li>The work required for the plant room will impact the budget.</li> </ul>	
	<ul> <li>Design development expected to be completed Friday 25 November.</li> </ul>	
	<ul> <li>TC confirmed that with the redevelopment, consumers will be in another part of the unit during</li> </ul>	
	construction. The option of downsizing the number of consumers has also been discussed.	
	Townsville New 6 Bed Adolescent Unit with Day Program	KW to advise the age
	Went out to re-tender 4 November 2011 and closes 25 November 2011.	group that will be admitted to the unit
	KW to confirm the admission age to the unit.	and day program
6	Programme	
6.1	MHCWP Master Programme	
	As above.	
7	Budget & Funding	
7.1	MHCWP Capital Budget	
	<ul> <li>\$801,000 saving from the Bayside CCU and \$647,995 from the ETR upgrade at TPCMH have</li> </ul>	
	been put into the program reserve.	
	There is \$1M overrun for the whole capital works project.	
8	Expenditure	
8.1	Actual and Forecast Expenditure for MHCWP	
	October 2011 actual expenditure \$3.453M	
	YTD actual expenditure \$10.933M	
	There is \$44,000 unallocated expenditure.	
9	Other Business	
	• Nil	
	· INI	
10	Next meeting	
10.1	19 December 2011, 2pm, Conference Room 2.2, 15 Butterfield Street, Herston	

Comment [G]: I don't think Alan wanted this minuted – do you mind checking with him??